



Public Works Department – Engineering Division
(763) 572-3554
June 12, 2020

69th Avenue and Anoka Street Rehabilitation Project

Parking

We ask that you do not park cars on 69th Avenue or Anoka Street in construction areas from 7 a.m. to 7 p.m., Monday-Friday to allow for the contractor to have the space needed to complete the project.

Mailboxes

We will have temporary mailboxes set up on Siverts Lane for the 10 residents that live on the south side of 69th Avenue from Central Avenue to the Anoka County Park Entrance.

Upcoming Construction

A summary of construction to be expected this upcoming week on 69th Avenue & Anoka Street is as follows (note that dates are subject to changes due to weather, etc.):

Week of June 15:

- Remove concrete (curb & gutter and trail/retaining wall)

The contractor will start removal of concrete curb & gutter and the bituminous trail & retaining wall (69th Avenue). All of the curb & gutter will be removed on the south side of 69th Avenue and there will also be spot repairs of curb on the north side of 69th Avenue and along Anoka Street. The bituminous trail and the retaining wall in front Medtronic along the north side of 69th Avenue will also be removed. If the curb in front of your driveway is removed, the contractor will ramp the area so that you will have access to your driveway.

- Grading the roadway/trail/drainage swale

After the reclaim machine goes through, the contractor will grade the road so that traffic will be able to commute the roadway. After reclaiming the pavement, there will be a gravel road until the contractor is able to get the first lift of asphalt placed. The contractor will be placing water on the road periodically to keep the dust down and will be maintaining the gravel road to avoid holes and hazards in the roadway.

Upcoming Construction Events

Week of June 22:

- Grading continued
- Storm sewer work
- Traffic Light Revisions

Week of June 29:

- Concrete Work

Parking

We ask that you do not park cars on 69th Avenue or Anoka Street in construction areas from 7 a.m. to 7 p.m., Monday-Friday to allow for the contractor to have the space needed to complete the project. Street parking causes delays for the contractor and increases the risk of damage to your personal vehicles. Please let us know as soon as possible if you plan on hosting any events (graduation, birthday, holidays, etc.) and we will do our best to work with our contractor to avoid any major inconveniences.

We also ask that you refrain from watering your lawn in areas where if the runoff could go onto the new concrete or gravel road.

Our project engineer, Brandon Brodhag, can be reached at (763) 238-8086 if you have questions.

See the project webpage at fridleymn.gov/projects or contact the City of Fridley Engineering Division at (763) 572-3554 if you need additional information. You may view a project map and sign up for updates to be emailed to you!

